

NW-1

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 115254
Permit No. 210
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 36359

1. OWNER Fremont Place LLC.
MAILING ADDRESS 3055 Via Sarafina Drive
Henderson, Nv. 89052

ADDRESS AT WELL LOCATION 208 N. Las Vegas Blvd.

2. LOCATION NW 1/4 NE 1/4 Sec 34 T 20S N/S R 61 E
PERMIT/WAIVER No. 139-34-511-004
Issued by Water Resources Parcel No.

Latitude 36 10' 14.26" UTM E NAD 27
Longitude 115 08' 22.23" N NAD 83/WGS 84
Subdivision Name: County: Clark

3. WORKED PERFORMED
 New Well Replace Recondition
 Deepen Other...

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other...

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
type 2 Fill		0	3	3
Calichie		3	15	12
Clay		15	24	9
Calichie		24	27	3
Clay		27	32	5
Calichie		32	33	1

8. WELL CONSTRUCTION

Depth Drilled	33	Feet	Depth Cased	33	Feet
HOLE DIAMETER (BIT SIZE)					
From		To			
8	Inches	33	Feet	0	Feet
	Inches		Feet		Feet
	Inches		Feet		Feet
CASING SCHEDULE					
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)	
2		Schl 40	13	0	

Perforations:

Type of perforation	Machine Slot
Size of perforation	0.02
From 33 feet to 13 feet	
From	feet to feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
Depth of Seal 8
Placement Method: Pumped Poured
Gravel Packed: Yes No
From 33 feet to 11 feet

9. WATER LEVEL
Static water level 16.02 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Eagle Drilling Contractor
Address 7150 Placid St. L.V., Nv. 89119 Contractor
Nevada contractor's license number issued by the State Contractor's Board 51266
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2399
Signed [Signature] By driller performing actual drilling on site or contractor
Date 5/17/12

Date started 4/19/2012, 20
Date completed 4/19/2012, 20

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

DCNR/DWR RECEIVED

MAY 25 2012

LAS VEGAS OFFICE