

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 118762
Permit No. 10575
Basin 117

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

1. OWNER White Mt. Ranch ADDRESS AT WELL LOCATION North of Dyer, NV
MAILING ADDRESS 144 West Brigham Road #5
St. George UT 84790 Subdivision Name: _____ County: Esmeralda

NOTICE OF INTENT NO. 32985

2. LOCATION NE 1/4 NW 1/4 Sec 33 T 2 N R 35 E Latitude N 37° 43.673 UTM E NAD 27
Permit/Waiver No. 10575 Longitude W 118° 05.652 N NAD 83/WGS 84
Issued by 10575 Parcel No. _____

3. WORKED PERFORMED New Well Replace Recondition Deepen Other Well Abandon
4. PROPOSED USE Domestic Municipal/Industrial Irrigation Test Stock Monitor Air Other mud
5. WELL TYPE Cable Rotary RVC Other mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Casing was rusted thin</u>				
<u>Nothing to weld to.</u>				
<u>Regrouted to 46' FEET WITH</u>				
<u>3 Rows</u>				
<u>Clean out Rust and Fill to</u>				
<u>445' FT.</u>				
<u>Pumped 24% Bentonite Grout</u>				
<u>up to 50' FT.</u>				
<u>Installed Neat Cement to</u>				
<u>Surface.</u>				
<u>Cut off casing 3 FT.</u>				
<u>Below Surface.</u>				

9. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
<u>443'</u>		<u>443'</u>	

HOLE DIAMETER (BIT SIZE)

Inches	Feet	Inches	Feet
<u>8 3/4</u>		<u>0</u>	
		<u>4.45'</u>	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>14"</u>		<u>12 Gauge</u>		
<u>12"</u>		<u>250 Wall</u>		

Perforations:

Type of perforation	Size of perforation	From	feet to	feet
<u>ART. HO. AIR PERFORATOR</u>	<u>1/4 x 2 1/8 x 2 1/8 8/ROD</u>	<u>3 FT.</u>	<u>46 FT.</u>	

Annular Seal: Yes No

<input type="checkbox"/> Neat Cement	<u>0</u> to <u>50'</u>	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input type="checkbox"/> Cement Grout		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input type="checkbox"/> Concrete Grout		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input checked="" type="checkbox"/> 24% Bentonite Grout	<u>50</u> to <u>445'</u>	<input checked="" type="checkbox"/> Pumped	<input type="checkbox"/> Poured
Gravel Pack: <input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
Type: _____			
Bentonite Chips: <input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
Type: _____			

Date started: Nov 16, 20 13
Date completed: Nov 20, 20 13

7. Water Level
Static water level: _____ feet below land surface
Artesian Flow: _____ G.P.M. _____ P.S.I.
Water Temperature: _____ °F
Quality: _____

8. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>DCNR/DWR/SNBO RECEIVED</u>			
<u>DEC 13 2013</u>			

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name: Jack Whiting Inc Contractor
Address: PO Box 544 Contractor
Silver Springs, NV 89429
Nevada contractor's license number: 31841
issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources: 1740
the on-site driller
Signed: Adrian St. Jean
By driller performing actual drilling on-site or contractor
Date: Dec 8, 13