

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 118763  
Permit No. \_\_\_\_\_  
Basin 117

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER White Mt. Ranch ADDRESS AT WELL LOCATION North of Pyle, NV  
MAILING ADDRESS 144 West Brigham Rd. # 5  
St. George, UT 84790 Subdivision Name: \_\_\_\_\_ County Esmeralda

2. LOCATION SE 1/4 NE 1/4 Sec 28 T 2 N R 35 E Latitude N 37 44.313 UTM E  NAD 27  
PERMIT/WAIVER No. \_\_\_\_\_ Longitude W 118 05.211 N  NAD 83/WGS 84

3. WORKED PERFORMED  New Well  Replace  Recondition  Deepen  Other Well Abandon  
4. PROPOSED USE  Domestic  Municipal/Industrial  Irrigation  Test  Stock  Monitor  Cable  Rotary  RVC  Other mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Casing would not pull</u>				
<u>air preforted 10" casing</u>				
<u>FROM 1 FOOT TO 100' FEET</u>				
<u>8 ROW 3 1/4 x 2" x 2"</u>				
<u>cleaned out fill and rust</u>				
<u>to 400' drilled on to 405'</u>				
<u>pumped 24% Bentonite Grout</u>				
<u>to fill up to 20' ft.</u>				
<u>pumped neat cement to</u>				
<u>surface.</u>				

9. WELL CONSTRUCTION  
Depth Drilled 400' Feet Depth Cased 400' Feet  
HOLE DIAMETER (BIT SIZE)  
From 12 1/4 Inches To 405 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_  
Inches \_\_\_\_\_ Feet \_\_\_\_\_

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10"</u>	<u>43</u>	<u>.250</u>	<u>0</u>	<u>400</u>

Perforations:  
Type of perforation Art Nolt Air Prefortor  
Size of perforation 1/4 x 2" x 2" B ROWS  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From 0 feet to 100 Ft. feet  
From 100' feet to 400' sand cut feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Annular Seal:  Yes  No  
 Neat Cement 0 to 20'  Pumped  Poured  
 Cement Grout \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
 Concrete Grout \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
 20% Bentonite Grout 20' to 405 FT  Pumped  Poured  
Gravel Pack:  Yes  No \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
Type: \_\_\_\_\_  
Bentonite Chips:  Yes  No \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
Type: \_\_\_\_\_

Date started: Nov 20, 20 13  
Date completed: Nov 24, 20 13

7. Water Level  
Static water level: 139' feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

DCNR/DWR/SNBO  
RECEIVED  
DEC 13 2013

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Jack Whiting Inc Contractor  
Address P.O. Box 599 Contractor  
Silver Springs, NV, 89429  
Nevada contractor's license number 31841  
issued by the State Contractor's Board  
Nevada driller's license number issued by the 1740  
Division of Water Resources, the on-site driller  
Signed Michael L. Lead  
By driller performing actual drilling on-site or contractor  
Date Dec 8 13

USE ADDITIONAL SHEETS IF NECESSARY

NAD 27 37.7386199  
-118.68591