

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 118889  
Permit No. \_\_\_\_\_  
Basin 2170

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 35687

1. OWNER Pam Kinsey ADDRESS AT WELL LOCATION 5560 central way  
MAILING ADDRESS HC R61 / Box 54 Rachel way 89017  
Alamo NV 89001 Subdivision Name: Sunset Acres County: Lin

2. LOCATION NW SW 1/4 Sec 36 T 3 N R 55 E Latitude N 37° 35' 38.4" UTM E  NAD 27  
PERMIT/WAIVER No. 0 010-182-13 Longitude W 115° 49' 9.45" N  NAD 83/WGS 84

Issued by Water Resources Parcel No. \_\_\_\_\_

3. WORKED PERFORMED  New Well  Replace  Recondition  
 Deepen  Other

4. PROPOSED USE  Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

| Material        | Water Strata | From | To  | Thick-ness |
|-----------------|--------------|------|-----|------------|
| TOP Soil        |              | 0    | 9   | 9          |
| Sand-boulders   |              | 9    | 70  | 61         |
| Hard Rock       |              | 70   | 130 | 60         |
| Gravel-boulders | X            | 130  | 175 | 45         |
| Hard Rock       |              | 175  | 180 | 5          |

7' of 8" steel casing was cemented over 6" PVC at surface

DCNR/DWR/SNBO RECEIVED  
SEP 23 2013

9. WELL CONSTRUCTION

Depth Drilled 180 Feet Depth Cased 180 Feet

HOLE DIAMETER (BIT SIZE)

|           | From | To  | Feet |
|-----------|------|-----|------|
| 11 Inches | 0    | 180 | 180  |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 6 1/2              | PVC                 | Sch 40                  | 0           | 180       |

Perforations:

Type of perforation SPW cut  
Size of perforation 1 1/8" x 3"

| From | feet to | feet |
|------|---------|------|
| 60   | 80      | 80   |
| 100  | 180     | 180  |

Annular Seal:  Yes  No

| Material   | to      | to                              | to   |
|--|---------|---------------------------------|--|
| <input type="checkbox"/> Neat Cement               |         | <input type="checkbox"/> Pumped | <input type="checkbox"/> Poured            |
| <input type="checkbox"/> Cement Grout              |         | <input type="checkbox"/> Pumped | <input type="checkbox"/> Poured            |
| <input checked="" type="checkbox"/> Concrete Grout | 0 to 50 | <input type="checkbox"/> Pumped | <input checked="" type="checkbox"/> Poured |
| <input type="checkbox"/> ≥30% Bentonite Grout      |         | <input type="checkbox"/> Pumped | <input type="checkbox"/> Poured            |

Gravel Pack:  Yes  No 50 to 180  Pumped  Poured  
Type: 1/4" MINUS

Bentonite Chips:  Yes  No  Pumped  Poured  
Type: \_\_\_\_\_

Date started: 9-27, 20 13  
Date completed: 9-21, 20 13

7. Water Level  
Static water level: 94 feet below land surface  
Artesian Flow: 0 G.P.M. 0 P.S.I.  
Water Temperature: cold °F  
Quality: good

8. WELL TEST DATA

| TEST METHOD:   | G.P.M.    | Draw Down (Feet Below Static) | Time (Hours) |
|--|-----------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift | <u>25</u> |                               | <u>2</u>     |

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Devis Drilling and Pumps Contractor  
Address HC 61 Box 54 Hiko NV Contractor  
89017

Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board 0028966  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191

Signed Mike Davis  
By driller performing actual drilling on-site or contractor  
Date 9-3-2013