

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 123301  
Permit No. \_\_\_\_\_  
Basin \_\_\_\_\_

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37642

1. OWNER Rene Moreno ADDRESS AT WELL LOCATION TO. Box 190  
MAILING ADDRESS \_\_\_\_\_ MOADA NV 89025  
Subdivision Name: \_\_\_\_\_ County: \_\_\_\_\_

2. LOCATION SE 1/4 SE 1/4 Sec 9 T 14 N S R 65 E Latitude 36.728566 UTM E  NAD 27  
PERMIT/WAIVER No. 030-09-801-D3 Longitude -114.715863 N  NAD 83/WGS 84

3. WORKED PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Clay + Gravel</u>		<u>0</u>	<u>5</u>	
<u>Cemented Sandstone</u>		<u>5</u>	<u>8</u>	
<u>Clay Reddish</u>		<u>8</u>	<u>70</u>	
<u>Little water</u>	<u>X</u>	<u>70</u>	<u>80</u>	
<u>clay</u>		<u>80</u>	<u>128</u>	

DCNR/DWR/SNRO  
RECEIVED  
JUN 11 2015

9. WELL CONSTRUCTION

Depth Drilled 130 Feet Depth Cased 130 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
<u>12 1/4</u>	<u>0</u>	<u>130</u>	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>858</u>	<u>171</u>	<u>.188</u>	<u>72</u>	<u>128</u>

Perforations:

Type of perforation TORON

Size of perforation 4x around x 8" Long

From 70 feet to 90 feet  
From 100 feet to 120 feet

Annular Seal:  Yes  No

Neat Cement to 50  Pumped  Poured  
 Cement Grout to 50  Pumped  Poured  
 Concrete Grout to \_\_\_\_\_  Pumped  Poured  
 ≥30% Bentonite Grout to \_\_\_\_\_  Pumped  Poured

Gravel Pack:  Yes  No to \_\_\_\_\_  Pumped  Poured  
Type: \_\_\_\_\_

Bentonite Chips:  Yes  No to \_\_\_\_\_  Pumped  Poured  
Type: \_\_\_\_\_

Date started: 5-10, 20 15  
Date completed: 5-28, 20 15

7. Water Level  
Static water level: 79 feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. 3 P.S.I.  
Water Temperature: Cold °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Vernon H. Dimick Contractor  
Address 13040 Horse Dr. Contractor  
LV NV 89166  
Nevada contractor's license number 10062  
issued by the State Contractor's Board  
Nevada driller's license number issued by the 552  
Division of Water Resources, the on-site driller

Signed V. H. Dimick  
By driller performing actual drilling on-site or contractor  
Date June 11-15