

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 125723
Permit No. _____
Basin No. _____

PRINT OR TYPE IN BLACK INK ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 38582
WELL NAME (If applicable): _____

1. OWNER/CLIENT NAME Brooke LeBaron
MAILING ADDRESS 6990 CORDITE RD.
LAS VEGAS NV. 89178

DETAILED ADDRESS AT WELL LOCATION NE CORNER OF P. MA
AND IRON AVE SANDYVALEY NV.
Subdivision Name: _____ County: CLARK

2. PLS LOCATION SW 1/4 SE 1/4 23 Sec 24 N 56 E
PERMIT/WAIVER NO. 20-23-801-004
Issued by Water Resources Current Parcel No.

Latitude 35°50'26.66" UTM E NAD 27
Longitude 115°39'44.25" UTM N NAD 83/WGS 84

3. WORKED PERFORMED
 New Well Deepen: Orig WL# _____
 Replacement: Original well log # _____
 Recondition: Original well log # _____

4. PROPOSED USE
 Domestic Irrigation Monitor
 Mining / Dewater Com / Ind Stock
 Test / Other Mun / QM Rec

5. WELL TYPE
 Auger Rotary RVC
 Air Mud Sonic
 Other

6. LITHOLOGIC LOG

Material Encountered	Lost Circ.	Water Strata	From	To	Thick-ness
SANDY LOAM			0	6	6
CLAY			6	22	16
CALICHE			22	32	10
CLAY			32	55	23
CALICHE			55	66	11
CLAY			66	75	9
CALICHE	W.B		75	80	5
CLAY			80	102	22
CALICHE	W.B		102	114	12
CLAY			114	125	11
CALICHE	W.B		125	137	12
CLAY			137	140	3

9. WELL CONSTRUCTION
Depth Drilled: 140 Feet Depth Cased: 140 Feet
HOLE DIAMETER (BIT SIZE)
10 5/8 Inches From 0 To 140 Feet
Inches Feet Feet Feet
Inches Feet Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>12.72</u>	<u>.188 STEEL</u>	<u>+2</u>	<u>8</u>
<u>4 1/2</u>	<u>2.36</u>	<u>.291 SDR 17</u>	<u>SURFACE</u>	<u>140</u>

PERFORATIONS:
Type of perforation: FACTORY SCREEN
Size of perforation: .032 INCH X 4 ROW
From 100 Feet To 140 Feet
From _____ Feet To _____ Feet
From _____ Feet To _____ Feet

ANNULAR MATERIALS
 Sanitary Seal SURFACE to 50 FT.
 Neat Cement _____ to _____ Pumped Poured
 Cement Grout _____ to _____ Pumped Poured
 Concrete Grout SURFACE to 50 FT. Pumped Poured
 Bentonite Chips _____ to _____ Pumped Poured
 Bentonite Grout _____ to _____ Pumped Poured
 15 % 20 % Other, explain: _____
 Gravel Pack [> 0.2 in.] _____ to _____ Pumped Poured
 Sand Pack [< 0.2 in.] _____ to _____ Pumped Poured
 Other, explain: _____ to _____ Pumped Poured

7. WATER QUALITIES
Static water level: 65 Feet below land surface
Artesian Flow: _____ G.P.M. _____ P.S.I.
Water Temperature: 62.5 ° Fahrenheit
Water Quality: _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision. This report is true to the best of my knowledge.
Name: BUDGET DRILLING LLC Contractor
Address: 1170 Darcy Ln Prater NV 89060 Contractor
Nevada contractor's license number as issued by the State Contractor's Board: 77029
Nevada well driller's license number as issued by the Nevada Division of Water Resources (on-site driller): 2160
Signed: Reed Thomas
By performing actual drilling on site or contractor
Date: 7-1-2016

8. WELL TEST DATA

Test Method:	G.P.M.	Draw Down (Feet Below Static)	Recorded Time (Hours)
<input type="checkbox"/> Baller <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			