

WELL DRILLERS REPORT

Please complete this form in its entirety

Log No. 19198
Permit No. 32445/35289/
Basin

1. OWNER Pleasant Valley, Inc. ADDRESS 23006 South Virginia Street
Reno, Nevada 89511

2. LOCATION SE 1/4 NE 1/4 Sec. 13 T. 17 N/S R. 19 E Washoe County
PERMIT NO. 32445

3. TYPE OF WORK
New Well Recondition
Deepen Other
4. PROPOSED USE
Domestic Irrigation Test
Municipal Industrial Stock
5. TYPE WELL
Cable Rotary
Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Yellow Clay/Boulders		0	40	40
Large Boulders		40	42	2
Yellow Clay		42	54	12
Solid Rock (Boulder)		54	58	4
Loose Boulders/Gravel		58	60	2
Yellow Clay w/Gravel		60	71	11
Brown Clay w/Gravel		71	105	34
Volcanic Ash		105	144	39
Solid Rock (Lava)		144	150	6
Volcanic Ash		150	335	185
Rock ledges w/ Yellow Clay between		335	350	15

Note: This well has not been completed. The 20" Control Casing is still in place, (54') and it has not been grouted.

8. WELL CONSTRUCTION

Diameter hole 16" inches Total depth 350 feet
Casing record.
Weight per foot 15.5# Thickness .250"
Diameter 16 inches Plus 2 feet From To M 275' feet and 10" feet
Surface seal: Yes No Type
Depth of seal feet
Gravel packed: Yes No
Gravel packed from feet to feet

Perforations:

Type perforation Factory Mill Slotted
Size perforation 1/8" x 3"
From 187'-4" feet to 277'-10" feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

9. WATER LEVEL

Static water level 30' Feet below land surface
Flow G.P.M.
Water temperature ° F. Quality

10. DRILLERS CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Reno Pump & Supply
7468 South Virginia Street
Address Reno, Nevada 89511

Nevada contractor's license number 5307

Nevada driller's license number 285

Signed Harry W. Jones

Date Sept. 20, 1978

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
Installed Test Pump to a depth of 140'			
After starting pump, well broke suction in 18 minutes. Throttled pump down; it will hold at about 80 to 85 GPM.			

BAILER TEST

G.P.M. Draw down feet hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours