

**WELL DRILLERS REPORT**

PRINT OR TYPE ONLY

Please complete this form in its entirety

NOTICE OF INTENT NO. 8047

1. OWNER Newmont Gold ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS P.O. 669 \_\_\_\_\_  
Carlin, Nev. \_\_\_\_\_  
 2. LOCATION SW 1/4 NE 1/4 Sec. 31 T. 36 N. S. R. 50 E 50 Eureka County  
 PERMIT NO. M/D 177 156 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other

4. Monitor PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock

5. TYPE WELL  
 Cable  Rotary   
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Silt Stone</u>		<u>0</u>	<u>725</u>	<u>725</u>
<u>Cement</u>		<u>0</u>	<u>50</u>	<u>50</u>
<u>Benstonite</u>		<u>50</u>	<u>158</u>	<u>108</u>
<u>Caving</u>		<u>158</u>	<u>450</u>	<u>292</u>
<u>Sand</u>		<u>450</u>	<u>540</u>	<u>90</u>
<u>Caving</u>		<u>540</u>	<u>725</u>	<u>185</u>

8. WELL CONSTRUCTION  
 Diameter hole 6 inches Total depth 725 feet  
 Casing record P.V.C.  
 Weight per foot 5ch 80 Thickness sch 80  
 Diameter 1" inches From +1 feet To 496 feet  
 \_\_\_\_\_ inches \_\_\_\_\_ feet \_\_\_\_\_ feet  
 Surface seal: Yes  No  Type Cement  
 Depth of seal 0-50 50-158 Benstonite feet  
 Gravel packed: Yes  No   
 Gravel packed from 536 feet to 496 feet

Perforations:  
 Type perforation 0.01 st slotted  
 Size perforation 0.01  
 From 536 feet to 496 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 182 feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ ° F. Quality \_\_\_\_\_

10. DRILLERS CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Elsing Drilling Contractor  
 Address P.O. 919 Twin Falls, Id. 83301 Contractor  
 Nevada contractor's license number 017177  
 Nevada contractor's drillers number 1295  
 Nevada driller's license number 945 Actual Driller  
 Signed Arnold Elzy Contractor  
 Date Aug 23, 1989

Date started July 6, 1989  
 Date completed July 10, 1989

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours