



**WELL DRILLER'S REPORT**

Please complete this form in its entirety

NOTICE OF INTENT NO. 3871

PRINT OR TYPE ONLY

1. OWNER TIM TERREL ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION NE 1/4 SE 1/4 Sec 32 T 19 S N/S R 53 E NYE County \_\_\_\_\_  
 PERMIT NO. \_\_\_\_\_ lot 24 block 2 unit 7 Rancho Del-sol Subdivision Name \_\_\_\_\_  
Issued by Water Resources Parcel No.

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock

5. TYPE WELL  
 Cable  Rotary   
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
CLAY		0'	12'	12'
calichie		12'	13'	1'
clay		13'	21'	8'
calichie		21'	23'	2'
clay		23'	54'	31'
calichie	WB	54'	55'	1'
clay		55'	57'	2'
calichie	WB	57'	58'	1'
clay		58'	66'	8'
calichie	WB	66'	68'	2'
clay		68'	77'	9'
calichie	WB	77'	80'	3'
clay		80'	98'	18'
calichie	WB	98'	101'	3'
clay		101'	109'	8'
calichie	WB	109'	112'	3'
clay		112'	117'	5'
calichie	WB	117'	121'	4'
clay		121'	130'	9'
calichie	WB	130'	132'	2'
clay		132'	136'	4'
calichie	WB	136'	138'	2'
clay		138'	140'	2'

8. WELL CONSTRUCTION  
 Diameter 12 1/4 inches Total depth 140' feet  
 \_\_\_\_\_ inches  
 \_\_\_\_\_ inches  
 Casing record 140' X 8 5/8"  
 Weight per foot 14.11 Thickness .156

Diameter	From	To
<u>8 5/8</u> inches	<u>0</u> feet	<u>140</u> feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet

Surface seal: Yes  No  Type concrete  
 Depth of seal 50' feet  
 Gravel packed: Yes  No   
 Gravel packed from 140 feet to 50 feet

Perforations:  
 Type perforation factory sawcut  
 Size perforation 1/8" X 3"  
 From 140' feet to 120' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started 5-8 1990  
 Date completed 5-11 1990

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

**RECEIVED**  
**MAY 29 1990**

Div. of Water Resources  
 BAILER TEST Office - Las Vegas, NV

G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours

9. WATER LEVEL  
 Static water level 37 feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COOL °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name S&H DRILLING Contractor  
 Address HCR 65 box 80350 PAHRUMP, NV 89041 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 22059  
 Nevada contractor's driller's number issued by the Division of Water Resources 1426  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1573  
 Signed Donnie Brown  
 By driller performing actual drilling on site or contractor  
 Date 5-18-90

