


OFFICE USE ONLY  
 Log No. 33671  
 Permit No. \_\_\_\_\_  
 Basin 212



**WELL DRILLER'S REPORT**

Please complete this form in its entirety *in book*

PRINT OR TYPE ONLY

NOTICE OF INTENT NO. 5003

1. OWNER Robert Chapman ADDRESS AT WELL LOCATION Same  
 MAILING ADDRESS 1731 Rancho Destino NW NE SE SW 16 22 61  
Las Vegas, Nevada 89123  
 2. LOCATION SE 1/4 SW 1/4 Sec 16 T. 22 N/S R. 61 E. Clark County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other   
 4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock   
 5. TYPE WELL  
 Cable  Rotary   
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top soil		0	2	2
caliche		2	5	3
light brown clay & gravel		5	20	15
brown clay		20	15	25
graveley clay		15	58	13
sandy clay		58	75	17
graveley clay		75	110	65
<del>XXXXXX</del>	<del>XX</del>	<del>110</del>		
sandy clay		110	155	15
graveley clay		155	162	12
gravel	XX	162	175	12
graveley clay		175	190	15
gravel	XXX	190	235	15
cemented gravel		235	315	80
gravel	XXXX	315	350	35

8. WELL CONSTRUCTION  
 Diameter 10 inches Total depth 350 feet  
 \_\_\_\_\_ inches  
 \_\_\_\_\_ inches  
 Casing record 8 5/8 inch to 350 ft.  
 Weight per foot \_\_\_\_\_ Thickness 156  

Diameter	From	To
12" Hole inches	0	50
10" Hole inches	50	350
8 5/8 inch Casing inches	0	350

 Surface seal: Yes  No  Type \_\_\_\_\_  
 Depth of seal 50 ft. feet  
 Gravel packed: Yes  No   
 Gravel packed from \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Perforations:  
 Type perforation Torch cut  
 Size perforation 3/16" X 10"  
 From 160 feet to 350 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

**RECEIVED**  
 APR 13 1990  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 6-23-89 19\_\_\_\_  
 Date completed 7-11-89 19\_\_\_\_

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
Bailed 30	G.P.M. from	175 ft.	

9. WATER LEVEL  
 Static water level 155 feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name S. R. McKinney & Sons, Inc.  
 Address 1012 South Main St. Las Vegas, Nevada  
 Nevada contractor's license number issued by the State Contractor's Board 2065  
 Nevada contractor's driller's number issued by the Division of Water Resources 45  
 Nevada driller's license number issued by the Division of Water Resources 270  
 Signed [Signature]  
 Date 8-10-90

BAILER TEST  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours