



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 8308

1. OWNER Harold Singbeil ADDRESS AT WELL LOCATION Unicorn  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION SW 1/4 SW 1/4 Sec 36 T 20 S N/S R 53 E Nye County  
 PERMIT NO. N/A Issued by Water Resources Parcel No. 41-121-10 Subdivision Name Calvada Valley Unit 2 Blk. 31 Lot 22

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
clay		0'	8'	8'
calichie		8'	10'	2'
clay		10'	12'	2'
calichie		12'	18'	6'
clay		18'	30'	12'
calichie		30'	36'	6'
clay		36'	60'	24'
calichie		60'	65'	5'
clay		65'	75'	10'
calichie	WB	75'	78'	3'
clay		78'	106'	28'
calichie	WB	106'	112'	6'
clay		112'	118'	6'
calichie	WB	118'	119'	1'
clay		119'	127'	8'
calichie	WB	127'	128'	1'
clay		128'	136'	8'
calichie	WB	136'	138'	2'
clay		138'	140'	2'

8. WELL CONSTRUCTION  
 Depth Drilled 140' Feet Depth Cased 140' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 12 1/2 Inches To 140' Feet  
 \_\_\_\_\_ Inches Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0'	140'

Perforations:  
 Type perforation factory sawcut  
 Size perforation 1/8 x 3  
 From 140' feet to 120' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 50'  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 140' feet to 50' feet

RECEIVED  
 AUG 21 1991  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

9. WATER LEVEL  
 Static water level 50' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 8-15, 1991  
 Date completed 8-17, 1991

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Great Basin Drilling Contractor  
 Address HCR 78 Box 80358 Contractor  
Pahrump, Nv. 89041  
 Nevada contractor's license number issued by the State Contractor's Board 30880  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642  
 Signed Thomas Dan  
 By driller performing actual drilling on site or contractor  
 Date 8-19-91

7. WELL TEST DATA

TEST METHOD:	TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift		
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)