

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. **8258**

1. OWNER CAL NEV PIPELINE CO. ADDRESS AT WELL LOCATION CAL NEV
MAILING ADDRESS P.O. BOX 6346 5049 N SPAN LN OPPER TERMINAL
SAN BERNARDINO, CA 92412 LAS VEGAS, NV
2. LOCATION SE 1/4 NE 1/4 Sec. 33 T. 20 N. R. 601 E. CLARK County
PERMIT NO. MO 2045 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. Domestic Municipal/Industrial
 Irrigation Test Stock
 Monitor Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SILTY SAND		0	7	7'
CALICHE		7	11	4'
SANDY CLAY		11	14	3'
CALICHE		14	19	5'
SANDY CLAY		19	25	6'

8. WELL CONSTRUCTION

Depth Drilled 25 Feet HOLE DIAMETER (BIT SIZE) 25 Feet

From To
6 Inches 0 Feet 25 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2			0	25

Perforations: FACTORY SLOTTED
Type perforation 0.02"
Size perforation 10 feet to 25 feet
From 10 feet to 25 feet

Surface Seal: Yes No Seal Type: Neat Cement
Depth of Seal 3 Pumped Cement GROUT
Placement Method: Poured Concrete GROUT

Gravel Packed: Yes No
From 3 feet to 25 feet

9. WATER LEVEL
Static water level 15.63 feet below land surface
Artesian flow 0 G.P.M. P.S.I.
Water temperature 9 °F Quality

7. WELL TEST DATA
Date started SEPT. 3 1991
Date completed SEPT. 3 1991

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the reports true to the best of my knowledge.
Name DON WILSON Contractor
Address 4670 S POWERS AV
LAS VEGAS, NV 89103 Contractor
Nevada contractor's license number 89103
issued by the State Contractor's Board
Nevada driller's license number issued by the M1589
Division of Water Resources, the on-site driller.

Signed Don Wilson
By driller performing actual drilling on site or contractor
Date

TEST METHOD: Bailor Pump Air Lift
G.P.M. (Feet Below Static) Time (Hours)