

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. **35739**
Permit No. **212**
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. **8259**

1. OWNER CAL NEV PIPELINE Co. ADDRESS AT WELL LOCATION CAL NEV
MAILING ADDRESS PO BOX 6346 5049 N. STAN LN. UPRR TERMINAL
SAN BERNARDINO, CA 92412 LAS VEGAS, NV
2. LOCATION SE 1/4 NE 1/4 Sec 33 T 20 NR 61 E CLARK County
PERMIT NO. MO-2045 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. Domestic Municipal/Industrial Irrigation Test Stock
 Proposed Use Monitor Air Cable Rotary RVC

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
SILTY SAND		0	5	5'
SANDY CLAY		5'	10'	5'
CLAYE		10	12	2'
SILTY CLAY		12	15	3'
CLAYE W/CLAY		15'	20'	5'
SILTY CLAY		20'	25'	5'

8. WELL CONSTRUCTION
 Depth Drilled 25 Feet HOLE DIAMETER (BIT SIZE) From 6 Inches To 0 Inches
 Depth Cased 25 Feet
 From 0 Inches To 0 Feet
 From 0 Feet To 25 Feet
 From 0 Feet To 25 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>			<u>0</u>	<u>25</u>

Perforations:
 Type perforation FACTORY SLOTTED
 Size perforation 0.02"
 From 10 feet to 25 feet
 From 10 feet to 25 feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
 Depth of Seal 3
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 3 feet to 25 feet

9. WATER LEVEL
 Static water level 15.41 feet below land surface
 Artesian flow..... G.P.M. P.S.I.
 Water temperature..... °F Quality.....

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name DON WILSON Contractor
 Address 4670 S. POLARIS AV Contractor
LAS VEGAS, NV 89103

Nevada contractor's license number
 issued by the State Contractor's Board
 Nevada driller's license number issued by the
 Division of Water Resources, the on-site driller. M1589

Signed Don Wilson
 By driller performing actual drilling on site or contractor
 Date

Date started SEPT 3 1991
 Date completed SEPT 3 1991

7. WELL TEST DATA
 TEST METHOD: Bailor Pump Air Lift
 Draw Down (Feet Below Static) Time (Hours)

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)