

OFFICE USE ONLY  
 Log No. 35909  
 Permit No. \_\_\_\_\_  
 Basin 9-107

**WELL DRILLER'S REPORT**

Please complete this form in its entirety

NOTICE OF INTENT NO. 16371

1. OWNER FN Fulstone Inc. Ranches ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS P.O. Box 61 Wellington, Nevada  
Smith Valley, NV 89430

2. LOCATION SW 1/4 NE 1/4 Sec. 2 T. 10 N/S R. 23 E Lyon County \_\_\_\_\_  
 PERMIT NO. N/A 19734 Parcel No. N/A Subdivision Name \_\_\_\_\_  
Issued by Water Resources

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other Abandon

4. PROPOSED USE NONE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock

5. TYPE WELL  
 Cable  Rotary   
 Other  Abandon

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Cut 14 inch liner casing and pull 49'9".				
16 inch casing was ripped and left in ground.				
Pump 12,000 gallons of hole plug and BAR to ground level.				
Installed packer at 50 foot depth and pump 7 yards of cement slurry from 50 feet to ground level.				
14 inch liner was original from bottom to surface. Cut 14 inch liner at 50 foot depth and pulled the top 50 feet.				
16 inch casing was already ripped. We did not rip the 16 inch casing.				
Cement was 9 sacks per cubic yard with 7 gallons water per bag. (Cement, water, and sand per firm Enlow)				
Plugging of FEB-7 STATE ENGINEERS Log # 8090 16				

8. 18" WELL CONSTRUCTION  
 Diameter unknown inches Total depth 245 feet

Casing record \_\_\_\_\_  
 Weight per foot \_\_\_\_\_ Thickness \_\_\_\_\_

Diameter	From	To
<u>16</u> inches	<u>50</u> feet	<u>245</u> feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet

Surface seal: Yes  No  Type cement grout 9 sack  
 Depth of seal 60 feet  
 Gravel packed: Yes  No   
 Gravel packed from 60 feet to 250 feet

Perforations:  
 Type perforation N/A  
 Size perforation \_\_\_\_\_

From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started 01-21, 1991  
 Date completed 01-24, 1991

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST

G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours

9. WATER LEVEL  
 Static water level N/A 31' feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Sargent Irrigation Company  
 Contractor  
 Address 9955 North Virginia Street  
 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 21246  
 Nevada contractor's driller's number issued by the Division of Water Resources 1391  
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1541  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 2-6-91