

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.370 and NAC 534.340

NOTICE OF INTENT NO. 16308

1. OWNER Mike McCormick ADDRESS AT WELL LOCATION _____
MAILING ADDRESS PO: Box 2194 2759 Goodrite CRT
Minden, NV 89423

2. LOCATION NW 1/4 NE 1/4 Sec 35 T 14 N/S R 20 E Douglas County
PERMIT NO. 21-250-38 Johnson LN Subdivision Name

Issued by Water Resources Parcel No. _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary
 Other _____

6. LITHOLOGIC LAB

Material	Water Strata	From	To	Thick-ness
<u>Hard Clay</u>				
<u>Cemented gravel</u>		<u>0</u>	<u>90</u>	
<u>Cemented gravel</u>		<u>90</u>	<u>140</u>	
<u>clay & cobbles</u>				
<u>Blue clay</u>		<u>140</u>	<u>210</u>	
<u>Blue shale clay</u>	<u>X</u>	<u>210</u>	<u>285</u>	
<u>fractures + some sand</u>				

8. WELL CONSTRUCTION
Total Depth 285 Feet

HOLE DIAMETER (BIT SIZE)
From _____ To _____
10 Inches 0 Feet 285 Feet
Inches _____ Feet _____ Feet
Inches _____ Feet _____ Feet

CASING SCHEDULE
Perfs

Size O.D. (Inches)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 7/8</u>	<u>1.188</u>	<u>0</u>	<u>285</u>

Surface Seal: Yes No Seal Type:
Depth of Seal _____ Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 50 Feet to 285 Feet

9. WATER LEVEL
Static water level 205 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature warm °F Quality N/A

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Kawcheck Drilling Inc. Contractor
Address Rt #3 2668 Fuller Contractor
Minden, NV 89423

Nevada contractor's license number issued by the State Contractor's Board 021268
Nevada contractor's driller's number issued by the Division of Water Resources 1380
Nevada driller's license number issued by the Division of Water Resources, on site driller 1380

Signed Eddy Kawcheck
By driller performing actual drilling on site or contractor
Date 3/6/91

Date started 2/21, 19. 91
Date completed 5/3/91, 19. 91

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>10</u>		<u>2 1/2</u>