

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17826

1. OWNER R O Livestock ADDRESS AT WELL LOCATION Indian Valley Ranch
MAILING ADDRESS Hwy. 376
Round Mtn. Nv. 89045

2. LOCATION NE 1/4 SE 1/4 Sec 32 T 11 N/S R 40 E Nye County
PERMIT NO. n/a Issued by Water Resources Parcel No. n/a Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top soil		0	12	12
cobbles		12	15	3
clay		15	40	25
cobbles		40	43	3
Clay		43	65	22
gravel	x	65	75	10
clay		75	80	5
gravel	x	80	88	8
clay		88	95	7
gravel	x	95	105	10
clay & sand		105	165	60

105-165 cemented up
no more water
22 bags cement @ 27 bags/year & 1 gal water per bag

8. WELL CONSTRUCTION
Depth Drilled 165 Feet Depth Cased 105 Feet

HOLE DIAMETER (BIT SIZE)
From 10 1/2 Inches 0 Feet 50 Feet
8 Inches 50 Feet 105 Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.92	.188	0	105

Perforations:
Type perforation mill cut
Size perforation 1/8"
From 85 feet to 105 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 50 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From _____ feet to _____ feet

9. WATER LEVEL
Static water level 7 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature cool °F Quality unknown

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Parsons Drilling Inc. Contractor
Address P.O. Box 1265 Contractor
Fallon, Nv. 89406
Nevada contractor's license number issued by the State Contractor's Board 29064
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1696
Signed Derek Parsons By driller performing actual drilling on site or contractor
Date 8/29/91

Date started 8-23 1991
Date completed 8-24 1991

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
app. 20-25		1/2 hrs.

91 SEP 5 AM 10:37
STATE ENGINEER