

HUMBOLDT DRILLING & PUMP CO., INC.

P.O. BOX 592
4675 W. WINNEMUCCA BLVD.
WINNEMUCCA, NEVADA, 89445
(702) 623-5259



SUMMARY

WESTERN NEVADA SUPPLY
P.O. BOX 1576
SPARKS, NV. 89431

NW1/4, SE1/4, SEC. 5, T13, R26, LYON CO. PERMIT NO. 19018

AT 11:00 AM WE SET UP THE DRILL RIG ON THE ABOVE DESCRIBED WELL.
USING 3/8" CUTTER WE PROCEEDED TO RIP FROM 200'-50' (50' EXHISTING
SURFACE CASING AND CEMENT SEAL). AFTER THIS PROCEEDURE WAS
COMPLETED

WE SET 300' OF 2" TRIMMIE COLUMN.
CEMENT TRUCK ARRIVED AND WE PUMPED AT 20' INTERVALS 300'-280',
280'-260', ETC. PUMPED 8 YDS. SECOND LOAD CEMENT WAS DELIVERED AND
AT 20' INTERVALS PUMPED CEMENT TO THE SURFACE. 16 YARDS
WITH THE ON SITE INSPECTOR THIS ABANDONMENT WAS COMPLETED AS PER
STATE SPECS. AND REQUIREMENTS.