


39405
 OFFICE USE ONLY
 Log No. 39405
 Permit No. 162
 Basin. 162



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 9659

1. OWNER Mike Houston ADDRESS AT WELL LOCATION Hardy Lane
 MAILING ADDRESS _____

2. LOCATION SW 1/4 SE 1/4 Sec. 13 T. 20s N/S R. 52 E Dye County
 PERMIT NO. N/A Issued by Water Resources Parcel No. 28-662-04 Subdivision Name Charleston Park Ranchos Lot 114 Unit 1

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|----------|--------------|------|------|------------|
| Clay | | 0' | 29' | 29' |
| Caliche | | 29' | 34' | 5' |
| Clay | | 34' | 62' | 28' |
| caliche | WB | 62' | 64' | 2' |
| Clay | | 64' | 76' | 12' |
| Caliche | WB | 76' | 79' | 3' |
| Clay | | 79' | 97' | 18' |
| Caliche | WB | 97' | 109' | 12' |
| Clay | | 109' | 127' | 18' |
| caliche | WB | 127' | 138' | 11' |
| Clay | | 138' | 140' | 2' |

8. WELL CONSTRUCTION
 Depth Drilled 140' Feet Depth Cased 140' Feet

HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 0' Feet
140' Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-------------|
| <u>8 5/8</u> | <u>16.94</u> | <u>.188</u> | <u>0'</u> | <u>140'</u> |

Perforations:
 Type perforation sawcut
 Size perforation 1 7/8 x 3
 From 120 feet to 140 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 140' feet to 50' feet

9. WATER LEVEL
 Static water level 49' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Great Basin Drilling Contractor
 Address HCR 78 Box 80358 Contractor
Pahrump, NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 30880
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642
 Signed Thomas Dan
 By driller performing actual drilling on site or contractor
 Date 4-24-92

Date started 4-18, 1992
 Date completed 4-22, 1992

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift | | | |
| | | | |
| | | | |
| | | | |
| | | | |

RECEIVED
 APR 30 1992
 Div. of Water Resources
 Branch Office - Las Vegas, NV