

OFFICE USE ONLY
 Log No. 38565
 Permit No. _____
 Basin. 101

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 13389

1. OWNER Bob Hendrix ADDRESS AT WELL LOCATION Coal Sunstone
 MAILING ADDRESS 1000 Auction Rd

2. LOCATION SW 1/4 SE 1/4 Sec 5 T 18 N/S R 29 E Churchill County
 PERMIT NO. 19 Parcel No. Hendrix Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	9	9
Clay		9	14	5
Silty Sand		14	28	14
Grey Clay		28	34	6
Black Sand		34	71	37
Grey Sand		71	86	15
Brown Clay		86	89	3
Sand & Gravel		89	119	30

8. WELL CONSTRUCTION
 Depth Drilled 119 Feet Depth Cased 119 Feet

HOLE DIAMETER (BIT SIZE)
 From 80 Inches To 50 Feet
 From 6 Inches To 119 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>12.9</u>	<u>0.185</u>	<u>1</u>	<u>119</u>

Perforations:
 Type perforation Machine Slot
 Size perforation 3/32
 From 113 feet to 117 feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No

9. WATER LEVEL
 Static water level 9 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 55 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Welco Contractor
 Address Box 888 Fallon NV. 89406 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 11752
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 772
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date Feb - 26 - 92

Date started Feb 25, 1992
 Date completed Feb 25, 1992

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>50</u>		<u>1</u>

'92 APR 14 AID:21
 RECEIVED
 STATE ENGINEERS DIVISION