

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17942

1. OWNER Steven R. Barton ADDRESS AT WELL LOCATION 3195 Pot. Belly Rd.
 MAILING ADDRESS 3120 E. Valley Way
Wmca., Nevada 89445

2. LOCATION S.E. 1/4 S.E. 1/4 Sec. 25 T. 35 N. N/S R. 37 E Humboldt County
 PERMIT NO. _____ Lot # 6 APN 14-142-06 Subdivision Name _____
Issued by Water Resources Parcel No.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Soil brown		0	1	1
Clay brown		1	3	2
Gravel brown		3	112	109
Gravel brown	20	112	132	
Gravel brown		132	170	38
Gravel brown	14	170	184	

'92 MAR 20 AM 11:14
STATE ENGINEER USE

8. WELL CONSTRUCTION
 Depth Drilled 184 Feet Depth Cased 184 Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
10 Inches 0 Feet 184 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	14	.188	0	184

Perforations:
 Type perforation torch
 Size perforation 1 7/8" by 5"
 From 120 feet to 184 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 184 feet

9. WATER LEVEL
 Static water level 95 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 54 °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name T. & R. Drilling Contractor
 Address P.O. Box 1982 Contractor
Wmca., Nevada 89446
 Nevada contractor's license number issued by the State Contractor's Board 017721
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1190
 Signed Thomas St...
 By driller performing actual drilling on site or contractor
 Date March 17, 1992

Date started Feb. 6, 1992
 Date completed Feb. 19, 1992

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
30	2	3