

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19987

1. OWNER Groundwater Res. Cons. Inc. ADDRESS AT WELL LOCATION Rocketowne
 MAILING ADDRESS 1735 Ft. Lowell Rd. Ste. 4 2555 Whisky Springs
Tucson, AZ 85719 Warm Springs (Palomino Valley) NV
 2. LOCATION SW 1/4 SE 1/4 Sec. 12 T. 22N N/S R. 21 E Washoe County
 PERMIT NO. M/O 431-B D-26A 77-110-01 Palomino Valley 084 12.2.15
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Tubex-190

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clayey silty sand. Brown moderately graded, loose, uncemented		0	7	7
Clayey gravelly sand Brown, well graded subangular, loose uncemented.		7	24	17
Clayey sandy gravel Brown well graded, subangular, loose, uncemented. At 28' hole producing water		24	52	28
Sandy gravel. Brown well graded, subangular to subrounded, loose uncemented coarse gravel		52	65	13
Clayey sandy gravel. Brown well graded, subangular loose, uncemented		65	71	6
Unwelded tuff. White unwelded tuff and brown welded rhyolite tuff		71	76	5
Welded tuff. Grey brown rhyolite tuff		76	78.4	2.4

8. WELL CONSTRUCTION
 Depth Drilled 78.4 Feet Depth Cased 78.4 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
9 5/16 Inches 0 Feet 78.4 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5 PVC		SCH 40	0	78.4
4.5 PVC		End cap, centralizers	at 30,	78
4.5 PVC		locking cap		

Perforations: factory sawed slot
 Type perforation.....
 Size perforation .020 x 3"
 From 23.5 feet to 78.5 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal bentonite 2' 18' Neat Cement
 Cement Grout
 Placement Method: Pumped Poured Concrete Grout
 Gravel Packed: Yes No Lonestar
 From 20 feet to 78.4 #3 sand feet

9. WATER LEVEL
 Static water level 22.94 (6/4/92) feet below land surface
 Artesian flow not known G.P.M. _____ P.S.I. _____
 Water temperature n/k °F Quality n/k

Date started 6/3/92, 19____
 Date completed 6/3/92, 19____

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
No test			

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Wayne Drilling, Inc Contractor
 Address P.O. Box 12370 Contractor
Reno, NV 89510
 Nevada contractor's license number 22549
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 908
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date June 28, 1992