

OFFICE USE ONLY
 Log No. 38857
 Permit No. 87
 Basin 87
 Page 1 of 2
 NOTICE OF INTENT NO. 17261

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER David Keith Todd Consulting Eng., Inc. ADDRESS AT WELL LOCATION Time-Ofi
 MAILING ADDRESS 2914 Domingo Ave. Sparks, Nevada
Berkeley, CA 94705
 2. LOCATION NW 1/4 NW 1/4 Sec. 9 T. 19N N/S R. 20 E Washoe County
 PERMIT NO. M/O 440 TO-4 Parcel No. Tank Farm, Sparks, Nevada Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Tubex 190

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Asphalt, fill material				
metal debris, dark				
stained soil, bricks		0	4.5	4.5
Silty sand, 60% f.-m.				
sand, 30% silt, 10%				
clay, 2.5Y 4/2 dark				
grayish brown		4.5	7	3.5
Gravel/cobbles. 1/2"-				
6" mafic, well rounded				
< 10% sand, 2.5Y 4/2				
Gravels clean		7	10	3
Color change (gray)				
Gravelly sand, 50%				
coarse sand, 40%				
1/4"-1" gravel, 10%				
fine sand 5Y3/2 dark				
olive gray		10	12	2
Gravel/cobbles. 1/2" - 6"				
sand & fines < 10%				
SY 3/2. Possible				
dark centing on some				
gravels 12'-15'		12	30	18
Large cobbles/boulders				
up to 18".		23	27	4
Gravels becoming smaller				
1/8" - 1/4" Iron Staining		27	30	3
Sitly sandy gravel				
85% 1/4"-4" gravel. 15%				
sand & silt. 2.5Y4/4				
olive brown				
Date started <u>8/16/91</u>				
Date completed <u>same</u>				

8. WELL CONSTRUCTION
 Depth Drilled 45 Feet Depth Cased 40 Feet
 HOLE DIAMETER (BIT SIZE)
 From 9.5/16 Inches 0 Feet 45 Feet
 To 45 Feet
 Inches 0 Feet 45 Feet
 Inches 0 Feet 45 Feet

I.D. CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4" PVC		SCH 40	0	45
4" PVC end cap/centralisers				
4" PVC locking cap				

Perforations:
 Type perforation factory sawed slot
 Size perforation .020 x 1 1/2 x 6 rows
 From 15 feet to 40 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal bentonite 2.6 feet Neat Cement
 Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 13.1 feet to 44.0 #3 sand feet

9. WATER LEVEL
 Static water level 25 feet below land surface
 Artesian flow not known G.P.M. P.S.I.
 Water temperature n/a °F Quality not known

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Wayne Drilling, Inc. Contractor
 Address P.O. Box 12370, Reno, Nevada 89510 Contractor

Nevada contractor's license number 22549
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the
 Division of Water Resources the on-site driller 908
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date April 2, 1992

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
<u>NO TEST</u>			

