

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 7233

1. OWNER Paul Leavy ADDRESS AT WELL LOCATION Same
 MAILING ADDRESS 109 Cobalt Reno Nevada
 2. LOCATION NE 1/4 NE 1/4 Sec 12 T 23 R 18 E Washoe County
 PERMIT NO. 079-371-13 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	30	
SANDY CLAY		30	100	
SAND STONE		100	325	
FRacture ROCK		325	350	

92 SEP -9 AM 11:47
 STATE ENGINEERS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 350 Feet Depth Cased 350 Feet
 HOLE DIAMETER (BIT SIZE)
 From 0 To 350
10" Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6"</u>	<u>12.95</u>	<u>1.88</u>	<u>0</u>	<u>310</u>

Perforations:
 Type perforation FACTORY
 Size perforation 18"
 From 310 feet to 350 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 70 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 70 feet to 350 feet

9. WATER LEVEL
 Static water level 70 feet below land surface
 Artesian flow _____ G.P.M. 15 P.S.I.
 Water temperature 59 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Mark Ar. Lina Contractor
 Address 2240 Pioneer Drive Reno Nevada Contractor
 Nevada contractor's license number 14172 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 786
 Signed Steve Miller By driller performing actual drilling on site or contractor
 Date 9/5/92

Date started Aug 11 - 1992
 Date completed Aug 13 - 1992

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>15</u>		<u>1 hr</u>