

OFFICE USE ONLY  
 Log No. 39083  
 Permit No. \_\_\_\_\_  
 Basin 103

WELL DRILLER'S REPORT

Please complete this form in its entirety

PRINT OR TYPE ONLY

NOTICE OF INTENT NO. 18585

1. OWNER Terry Weatherman ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 8785 W. Hwy 50 9380 Santa Fe Trail  
Silver Springs, Nv. 89429 Stagecoach, Nv. 89429  
 2. LOCATION NW 1/4 SE 1/4 Sec. 3 T. 17 N/S R. 23 E. LYON County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources \_\_\_\_\_ Parcel No. 15-411-89 Subdivision Name Pat #2

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other   
 4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock  Other   
 5. TYPE WELL  
 Cable  Rotary   
 Other

6. LITHOLOGIC LOG

| Material  | Water Strata | From | To  | Thick-ness |
|---|--------------|------|-----|------------|
| Surface soil<br>Brown                           |              | 0    | 10  | 10         |
| Fine to coarse<br>Brown sand<br>some brown clay |              | 10   | 25  | 15         |
| Fine to coarse<br>Black sand                    |              | 25   | 75  | 50         |
| Fine Black<br>coarse sand                       | X            | 75   | 160 | 85         |

92 SEP 22 MC:31  
 REGINALD  
 STATE ENGINEERS OFFICIAL

8. WELL CONSTRUCTION  
 Diameter 10 5/8 inches Total depth 160 feet  
 Casing record 6 5/8 O.D.  
 Weight per foot \_\_\_\_\_ Thickness 188  

| Diameter            | From           | To              |
|---------------------|----------------|-----------------|
| <u>6 5/8</u> inches | <u>+1</u> feet | <u>160</u> feet |
| _____ inches        | _____ feet     | _____ feet      |
| _____ inches        | _____ feet     | _____ feet      |
| _____ inches        | _____ feet     | _____ feet      |
| _____ inches        | _____ feet     | _____ feet      |
| _____ inches        | _____ feet     | _____ feet      |

 Surface seal: Yes  No  Type Cement  
 Depth of seal 50 feet  
 Gravel packed: Yes  No   
 Gravel packed from 50 feet to 160 feet  
 Perforations:  
 Type perforation MILL  
 Size perforation 1/8 X 3  
 From 120 feet to 160 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started 9-17, 1992  
 Date completed 9-18, 1992

7. WELL TEST DATA

| Pump RPM | G.P.M. | Draw Down | After Hours Pump |
|----------|--------|-----------|------------------|
|          |        |           |                  |
|          |        |           |                  |
|          |        |           |                  |

BAILER TEST  
 G.P.M. 18 Draw down 31 feet 2 hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours

9. WATER LEVEL  
 Static water level 84 feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name ACC Drilling & Dev. Contractor  
 Address P.O. Box 668 Silver Springs, Nv. 89429 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 14299  
 Nevada contractor's driller's number issued by the Division of Water Resources 726  
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 726  
 Signed [Signature] By driller performing actual drilling on site or contractor  
 Date 9-20-1992