

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.840

NOTICE OF INTENT NO. 10513

1. OWNER Gary Sellinger ADDRESS AT WELL LOCATION N/A
 MAILING ADDRESS 5845 W. Quail Aven
Las Vegas, Nevada 89118
 2. LOCATION SW 1/4 SW 1/4 Sec. 14 T. 22 N/S R. 60 E. Clark County
 PERMIT NO. 57036 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top Soil		0	3	
Cemented Gravel		3	6	
Sand & Gravel		6	15	
Cemented Gravel		15	35	
Gravel		35	50	
Cemented Gravel		50	370	
Shale & Gravel		370	480	
Sand & Water	xx	480	510	
Shale		510	580	
Shale & Water	xx	580	610	
Shale		610	680	
Shale & Water	xx	680	690	
Shale		690	710	

8. WELL CONSTRUCTION
 Depth Drilled 710 Feet Depth Cased 710 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
12 1/4 Inches 0 Feet 55 Feet
9 7/8 Inches 55 Feet 710 Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u> "	<u>16.94</u>	<u>.188</u>	<u>+1</u>	<u>710</u>

Perforations:
 Type perforation Factory
 Size perforation 3/16 x 8 row
 From 590 feet to 610 feet
 From 670 feet to 690 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 55 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

RECEIVED

OCT 14 1992

Div. of Water Resources
 Branch Office - Las Vegas, NV

Date started 9/24/92, 19_____
 Date completed 9/30/92, 19_____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL
 Static water level 435 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Vernon H. Dimick Contractor
 Address 3035 S. Torrey Pines Contractor
LV NEV 89102
 Nevada contractor's license number 10062
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 552
 Division of Water Resources, the on-site driller
 Signed V. Dimick
 By driller performing actual drilling on site or contractor
 Date 10/13/92