

OFFICE USE ONLY  
Log No. 3978A  
Permit No. \_\_\_\_\_  
Basin 91

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 21195

1. OWNER Mountain Hotel ADDRESS AT WELL LOCATION Mountain Hotel  
MAILING ADDRESS Box 389  
Reno NV  
2. LOCATION SW 1/4 NE 1/4 Sec 16 T. 19 N. R. 18 E. Washoe County  
PERMIT NO. ME 52413 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
4. PROPOSED USE Open Extraction  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Open

6. LITHOLOGIC LOG W-32

Material	Water Strata	From	To	Thickness
<u>Silty Sand</u>	<u>No</u>	<u>0</u>	<u>10.0</u>	<u>10.0</u>
<u>Clayey Sand</u>	<u>No</u>	<u>10.0</u>	<u>15.0</u>	<u>5.0</u>
<u>Coarsely Sand</u>	<u>No</u>	<u>15.0</u>	<u>20.0</u>	<u>5.0</u>
<u>Silty Sand</u>	<u>No</u>	<u>20.0</u>	<u>25.0</u>	<u>5.0</u>
<u>Coarsely Sand</u>	<u>No</u>	<u>25.0</u>	<u>30.0</u>	<u>5.0</u>
<u>Clayey Coarsely Sand</u>	<u>No</u>	<u>30.0</u>	<u>40.0</u>	<u>10.0</u>

'92 NOV 16 P1 01  
STATE ENGINEER

8. WELL CONSTRUCTION  
Depth Drilled 40 Feet Depth Cased 40 Feet  
HOLE DIAMETER (BIT SIZE)  
From 5 Inches To 4.0 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>51.40</u>	<u>Steel Pipe</u>	<u>0</u>	<u>40</u>

Perforations:  
Type perforation Factory Slot  
Size perforation 1/2" x 3/4"  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From 15 feet to 40 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 13  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
Gravel Packed:  Yes  No  
From 13 feet to 40 feet

9. WATER LEVEL  
Static water level 10/17 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Andrew Dilling Contractor  
Address 1635 Bedford Rd, Reno NV, 89509 Contractor  
Nevada contractor's license number issued by the State Contractor's Board 34525  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028  
Signed [Signature]  
Date 10/20/92  
driller performing actual drilling on site or contractor

Date started 9-26, 1992  
Date completed 9-26, 1992

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			