

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20909

1. OWNER B. HANDY ADDRESS AT WELL LOCATION 705
MAILING ADDRESS 12 CHAR DONNAY, REMO THOROUGH BRED CIRCLE,
Red Rock, NV
2. LOCATION SE 1/4 NE 1/4 Sec 21 T. 23 N. R. 18 E WASHOE County
PERMIT NO. NA Parcel No. Red Rock Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
HILLSIDE ALLUVIUM		0	7	7
DG - COARSE TO FINE SAND, GRVL AND FEW LARGE BLDGS		7	83	66
Mostly DG, BUT FEW THIN LAYERS OF BRWN CLAY	X	66	250	184

8. WELL CONSTRUCTION
Depth Drilled 250 Feet Depth Cased 250 Feet

HOLE DIAMETER (BIT SIZE)
From 12 1/4 Inches To 0 Feet
Inches _____ Feet _____ Feet
Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 7/8</u>		<u>.188</u>	<u>+2</u>	<u>250</u>

Perforations:
Type perforation SAWCUT
Size perforation 3 x 3/32
From 190 feet to 250 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 54 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 54 feet to 250 feet

9. WATER LEVEL
Static water level 160 feet below land surface
Artesian flow NO G.P.M. _____ P.S.I.
Water temperature COLD °F Quality ?

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name NEVADA DRILLING, INC Contractor
Address Box 21548 Contractor
CARSON CITY, NV 89721
Nevada contractor's license number issued by the State Contractor's Board 13697A
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1539
Signed Joe Reisch
By driller performing actual drilling on site or contractor
Date 11/17/92

Date started 10/31 1992
Date completed 11/2 1992

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30 ±</u>		<u>3 HRS</u>