



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Judith Poore ADDRESS AT WELL LOCATION 15195 Timberline Rd
 MAILING ADDRESS 4900 Warren Way
Reno, Nv 89509

2. LOCATION NW 1/4 NW 1/4 Sec 34 T 18 N/S R 19 E Washoe County
 PERMIT NO. 49-060-18 Off Mt Rose Hwy
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Cobbles & boulders dirt		0	45	45
Multi-colored volcanic sands & gravels		45	290	245
Fine volcanic sands & gravels		290	350	60
Volcanic sands & gravels & tan rock		350	374	24
T.D. 374 ft				

8. WELL CONSTRUCTION
 Depth Drilled 374 Feet Depth Cased 374 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
10 5/8	0	55	Feet
8 1/2	55	374	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.92	.188	+ 1	374

Perforations:
 Type perforation factory
 Size perforation 3/32 X 3
 From 344 feet to 364 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 374 feet

9. WATER LEVEL
 Static water level 210 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality clear

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Aqua Drilling & Well Service, Inc Contractor
 Address 625 Spice Islands Dr Suite L
Sparks, Nv 89431 Contractor
 Nevada contractor's license number 15291
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1132
 Division of Water Resources, the on-site driller.
 Signed Roger M. Thrall
 By driller performing actual drilling on site or contractor
 Date 5/15/92

Date started 5/11/92, 19____
 Date completed 5/13/92, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20+		

RECEIVED
 JAN 12 1993
 STATE ENGINEERS OFFICE