


OFFICE USE ONLY  
 Log No. 40164  
 Permit No. \_\_\_\_\_  
 Basin. 162



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10430

1. OWNER RICHARD PADIDEE ADDRESS AT WELL LOCATION UNIT 3 LOT 10  
 MAILING ADDRESS PATRUMP NV.

2. LOCATION SW 1/4 NW 1/4 Sec. 34 T. 19 S. N/S R. 53 E. NYE County  
 PERMIT NO. 29-851-10 Parcel No. RANCHO DEL SOL Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	10	10
CALICHE		10	13	3
CLAY		13	38	25
CALICHE		38	42	4
CLAY		42	53	11
CALICHE	W.B.	53	56	3
CLAY		56	68	12
CALICHE	W.B.	68	74	6
CLAY		74	88	14
CALICHE	W.B.	88	91	3
CLAY		91	115	24
CALICHE	W.B.	115	120	5
CLAY		120	129	9
CALICHE	W.B.	129	133	4
CLAY		133	136	3
CALICHE	W.B.	136	140	4

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From 12 1/4 Inches To 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.94</u>	<u>.188</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation FACTORY SAW CUT  
 Size perforation 8 INCH BY 3 INCH  
 From 140 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 140 feet to 50 feet

Date started 10-27, 1992  
 Date completed 11-1, 1992

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

Div. of Water Resources  
 Branch Office - Las Vegas, NV

9. WATER LEVEL  
 Static water level 44 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COOL °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name GREAT BASIN DRILLING Contractor  
 Address HCR 78 BOX 80358 Contractor  
PATRUMP NV. 89041

Nevada contractor's license number issued by the State Contractor's Board 30880  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1573

Signed Samie Brown  
 By driller performing actual drilling on site or contractor  
 Date 11-5-92

