

OFFICE USE ONLY  
Log No. 40216B  
Permit No. 27  
Basin I

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19676

1. Consultant: Converse Environmental Cons. SW Client: AT WELL LOCATION Flamingo Hotel  
 1. OWNER: 4670 So. Polaris Ave. Inc. ADDRESS: 225 North Sierra Street  
 MAILING ADDRESS: Las Vegas, NV 89103-5615 Reno, NV  
 2. LOCATION: SW 1/4 NE 1/4 Sec. 11 T 19N N/S R. 19 E Washoe County  
 PERMIT NO. M/O 517 Downtown Reno Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other TUBEX

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Asphaltic Concrete		0	3"	3"
Gravelly sand, w/cobbles & boulders, med dense brown, moist.		3"	10'	9'7"
Silty sand, med. dense brown, moist		10	14	4
Gravelley sand, w/cobbles, med dense, brown moist		14	25	11
Gravelly sand, med. dense, gray, moist		25	39	14
Wet @	X	27		
Some intermittent layer of Silty Clay from		31	38	
Color change to brown At		37		
Silty sand, w/gravel & cobbles, med. dense, brown		39	45	6
Medium dense, saturated @		42		

8. WELL CONSTRUCTION  
 Depth Drilled 45 Feet Depth Cased 45 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 0 Feet To 45 Feet  
 9 5/16 Inches  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4" PVC		sch 40	0	45
End cap				
Locking cap				

Perforations: factory sawed slot  
 Type perforation  
 Size perforation .020 x 1.5 x 6 row  
 From 15 feet to 45 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 2' bentonite & 11'  Neat Cement  
 Cement Grout  
 Placement Method:  Pumped  Concrete Grout  
 Poured  
 Gravel Packed:  Yes  No #3 Sand/Lonestar  
 From 13 feet to 45 feet

9. WATER LEVEL  
 Static water level 27 feet below land surface  
 Artesian flow not known G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature not/k °F Quality not/k

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Wayne Drilling, Inc. Contractor  
 Address P.O. Box 12370 Contractor  
Reno, NV 89510  
 Nevada contractor's license number 22549  
 issued by the State Contractor's Board  
 Nevada driller's license number 908  
 issued by the Division of Water Resources, the on-site driller.  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date February 8, 1993

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	

Date started February 25, 1992, 19\_\_\_\_  
 Date completed February 25, 1992, 19\_\_\_\_

93 FEB 16 P 1:06  
 STATE ENGINEERS OFFICE