

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10517

1. OWNER Frank and Linda Harris ADDRESS AT WELL LOCATION 5820 Verde Way Las Vegas, Nevada 89130  
 MAILING ADDRESS same

2. LOCATION SW 1/4 SW 1/4 Sec. 36 T. 19 N/S R. 60 E. Clark County Clark  
 PERMIT NO. Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay		0	5	
Caliche		5	25	
Clay		25	105	
Caliche		105	240	
Clay & Water		240	250	
Clay		250	310	
Clay and Water		310	345	
Old Well Casing Broken several Places				
Pump 9 sack mix from 200 ft. to surface.				

8. WELL CONSTRUCTION  
 Depth Drilled 345 Feet Depth Cased 345 Feet

HOLE DIAMETER (BIT SIZE)  
 From To  
12 1/4" Inches 0 Feet 55 Feet  
9 7/8" Inches 55 Feet 345 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8"	16.94	.188	1-1	345

Perforations:  
 Type perforation Factory  
 Size perforation 3/16 x 8 row  
 From 3.05 feet to 325 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 55

Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

RECEIVED

FEB 16 1993

Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started December 12, 1992, 19\_\_\_\_  
 Date completed December 15, 1992, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 176 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Vernon H. Dimick Contractor  
 Address 3035 S. Torrey Pines St. Contractor  
Las Vegas Nevada 89102

Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552

Signed Vernon H. Dimick  
 By driller performing actual drilling on site or contractor  
 Date Feb 15, 1993