



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 11793

1. OWNER Walter Bunton ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS _____

2. LOCATION NE 1/4 NE 1/4 Sec 36 T 21-S N/S R 53 E Nye County
 PERMIT NO. 3 Desert Hills
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	6	6
Hard Lime		6	3	2
Sandy Clay		8	18	10
Hard Lime		18	21	3
Soft Sandy Clay		21	68	47
Broken Lime /Clay		68	130	62
Hard Brown Clay		130	142	12
Brown Clay	x	142	200	38

8. WELL CONSTRUCTION

Depth Drilled 200 Feet Depth Cased 200 Feet

HOLE DIAMETER (BIT SIZE)

From	To
<u>12</u> Inches	<u>0</u> Feet <u>200</u> Feet
_____ Inches	_____ Feet _____ Feet
_____ Inches	_____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
	<u>18 lbs</u>	<u>.188</u>	<u>0</u>	<u>200</u>

Perforations:
 Type perforation Torch Cut
 Size perforation 1/4 in width 8 in long
 From 160 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 _____
 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 96 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Charles Nyberg Contractor
 Address HCR 77 Box 36525 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 7484
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 725
 Signed Charles Nyberg
 By driller performing actual drilling on site or contractor
 Date November 20 1992

Date started November 12, 1992
 Date completed November 15, 1992

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1/4</u>

RECEIVED

DEC 02 1992

Div. of Water Resources
 Branch Office - Las Vegas, NV

