



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10411

1. OWNER Christina Payne ADDRESS AT WELL LOCATION 4901 E. Commanche
 MAILING ADDRESS _____
 2. LOCATION NE 1/4 SE 1/4 Sec. 20 T. 21-S N/S R. 54 E Nye County Nye
 PERMIT NO. 45-301-04 Green Saddle Ranch Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown clay/gravel		4	26	22
Grey clay/gravel		26	45	19
Brown clay/gravel	X	45	112	67
Brown clay	X	112	150	38
Brown clay/gravel		150	155	5
Brown clay	X	155	175	20
Brown clay/gravel		175	193	18
Brown clay	X	193	200	7

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From 1.2 Inches To 0 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	200

Perforations:
 Type perforation Torch Cut
 Size perforation 1/4 in. width 8 in. long
 From 160 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 73 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling Contractor
 Address P. O. Box 56 Contractor
Pahrump, Nevada 89041
 Nevada contractor's license number issued by the State Contractor's Board 17563
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1324
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date January 18, 1993

Date started January 14, 19 93
 Date completed January 14, 19 93

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	
<u>20</u>	<u>4</u>	<u>1/4</u>	

RECEIVED
 JAN 22 1993
 Div. of Water Resources
 Branch Office - Las Vegas, NV

