

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20559

1. OWNER Bob McCutcheon ADDRESS AT WELL LOCATION 1431 Antelope Valley Road
 MAILING ADDRESS 11515 Oregon Blvd. Antelope Valley, NV.
 RENO, NV. 89506

2. LOCATION NE 1/4 NE 1/4 Sec. 22 T. 22 N. R. 20 E Washoe County
 PERMIT NO. 79-470-1736 Antelope Valley Red Rock East H. 2057
 Issued by Water Resources Parcel No. Subdivision Name page 1

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top Soil		0	1	1
Soft Fine Sand		1	13	12
Brown Sandy Clay		13	68	55
Soft Zone (no water)		68	71	3
Brown Clay		71	118	47
Soft Sandy Brown Clay		118	127	6
Soft Zone	X	127	138	11
Brown Clay		138	150	12
Soft Zone	X	150	168	18
Soft Sandy Clay		168	175	7

8. WELL CONSTRUCTION
 Depth Drilled 175 Feet Depth Cased 175 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To
10	0	50
8 5/8	50	175

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8		.188	0	175

Perforations:
 Type perforation Factory Sawn Slot
 Size perforation 3/32 x 3 x 5 around

From	To
130	170

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50

Placement Method: Pumped
 Poured

Gravel Packed: Yes No
 From 50 feet to 175 feet

9. WATER LEVEL
 Static water level 92 feet below land surface
 Artesian flow 18 G.P.M. P.S.I.
 Water temperature cold °F Quality clear

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Wayne Drilling Inc. Contractor
 Address P.O. Box 12370 Contractor
Reno, NV. 89510

Nevada contractor's license number 22549 issued by the State Contractor's Board.

Nevada driller's license number issued by the 923 Division of Water Resources, the on-site driller.

Signed Sam C. Hedman
 By driller performing actual drilling on site or contractor

Date February 10, 1993

Date started February 2, 1993, 19.....
 Date completed February 4, 1993, 19.....

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
NO TEST		