

OFFICE USE ONLY
 Log No. 40977
 Permit No. 76
 Basin 76

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12828

1. OWNER Western Energetics ADDRESS AT WELL LOCATION Route 1 Farley NV
 MAILING ADDRESS 419 W. Plumb St Reno NV
 2. LOCATION NE 1/4 SW 1/4 Sec 7 T 20 N R 25 E Lyon County
 PERMIT NO. mo 636 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE Crop
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Diaphragm

6. LITHOLOGIC LOG Open MW #3

Material	Water Strata	From	To	Thickness
<u>Asphalt & Base Material</u>	<u>No</u>	<u>0</u>	<u>1'</u>	<u>1'</u>
<u>Dark Brown Sand</u>	<u>No</u>	<u>1'</u>	<u>30'</u>	<u>29'</u>

8. WELL CONSTRUCTION
 Depth Drilled 30 Feet Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 30 Feet
 From 0 Feet To 30 Feet
 From 0 Feet To 30 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4"</u>	<u>54.40</u>	<u>PVC</u>	<u>0</u>	<u>30</u>

Perforations:
 Type perforation Factory 56ft
 Size perforation .020
 From 5 feet to 30 feet
 From 5 feet to 30 feet
 From 5 feet to 30 feet
 From 5 feet to 30 feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 4 Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 4 feet to 30 feet

9. WATER LEVEL
 Static water level n/a feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Anderson Drilling Contractor
 Address 1635 Belford Rd Reno NV 89509 Contractor
 Nevada contractor's license number 34525 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028
 Signed Anderson
 By Driller performing actual drilling on site or contractor
 Date 3/1/93

Date started 2/11, 1993
 Date completed 2/11, 1993

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>n/a</u>	<u>n/a</u>	<u>n/a</u>

'93 MAY 12 AM 11:14
 RECEIVED
 STATE ENGINEERS OFFICE

AMERICAN

SALES CO.