


PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.34



1. OWNER Karen Levatino ADDRESS AT WELL LOCATION 1760 E. Carson St.
 MAILING ADDRESS _____
 2. LOCATION SE 1/4 NE 1/4 Sec. 14 T. 21-S. N/S R. 53 E. Nye County _____
 PERMIT NO. 44-632-07 Stardust Subdivision Name _____
Issued by Water Resources Parcel No.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown clay/caliche		4	8	4
Brown clay		8	27	19
Grey clay	X	27	84	57
Limestone		84	90	6
Grey clay/caliche	X	90	113	23
Limestone		113	119	6
Grey clay/caliche	X	119	140	21

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From _____ To _____
12 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1/4 in. width 8 in. long
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 58 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Jim Pike Well Drilling Contractor
 Address P.O. Box 56 Contractor
Pahrump, Nevada 89041
 Nevada contractor's license number issued by the State Contractor's Board 17563
 Nevada driller's license number issued by the Division of Water Resources 1324
 Signed Jim L. Pike
 By driller performing actual drilling on site or contractor
 Date May 28, 1993

Date started May 25, 1993
 Date completed May 25, 1993

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/4

RECEIVED

JUN 08 1993

Div. of Water Resources
 Branch Office - Las Vegas, NV

