

OFFICE USE ONLY  
 Log No. 42204  
 Permit No. 8-102  
 Basin 8-102

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 23988

1. OWNER Al Thoms ADDRESS AT WELL LOCATION 3285 Badger ST. Silver Springs NV 89429  
 MAILING ADDRESS 3285 Badger ST. Silver Springs NV 89429  
 2. LOCATION NE 1/4 NE 1/4 Sec. 21 T. 17 N/S R. 25 E Lyon County STOCKTON Sub # 3  
 PERMIT NO. 17-484-05 Parcel No. 17-484-05 Subdivision Name STOCKTON Sub # 3  
 Issued by Water Resources

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other.....  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Brown Fine to coarse sand</u>	<u>2</u>	<u>0</u>	<u>30</u>	<u>30</u>
<u>Brown clay</u>		<u>30</u>	<u>80</u>	<u>50</u>
<u>Brown clay + some gray clay</u>	<u>2</u>	<u>80</u>	<u>130</u>	<u>50</u>
<u>Brown clay + some sand</u>	<u>2</u>	<u>130</u>	<u>155</u>	<u>15</u>
<u>coarse Brown sand</u>	<u>-</u>	<u>155</u>	<u>180</u>	<u>25</u>

'93 JUN 29 AIO 43  
 STATE ENGINEERS OFF.

8. WELL CONSTRUCTION  
 Depth Drilled 180 Feet Depth Cased 180 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 5/8 Inches To 180 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10 5/8</u>		<u>.188</u>	<u>+1</u>	<u>180</u>

 Perforations:  
 Type perforation MILL  
 Size perforation 3 x 3/32  
 From 10.0 feet to 180 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 180 feet

9. WATER LEVEL  
 Static water level 37 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60.0 F Quality good

Date started 6-24 19 93  
 Date completed 6-29 19 93

7. WELL TEST DATA

TEST METHOD: <input checked="" type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	
<u>18</u>	<u>3</u>	<u>2 Hrs.</u>	

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Ace Drilling & Development Contractor  
 Address P.O. Box 668 Contractor  
Silver Springs, NV 89429  
 Nevada contractor's license number issued by the State Contractor's Board 14299  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 726  
 Signed W. L. Smith  
 By driller performing actual drilling on site or contractor  
 Date 6-29-1993