

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 24279

1. OWNER MR. MCKEAN ADDRESS AT WELL LOCATION 1459 LADEZA GARDNERVILLE  
MAILING ADDRESS GARDNERVILLE, NV

2. LOCATION NW 1/4 SW 1/4 Sec. 32 T 13 N R 21 E DOUGLAS County  
PERMIT NO. 23-180-47 Parcel No. FISH SPRINGS Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other MUD

6. LITHOLOGIC LOG

| Material                        | Water Strata | From | To  | Thick-ness |
|---------------------------------|--------------|------|-----|------------|
| Top soil                        |              | 0    | 2   | 2          |
| Cemented cobbles                |              | 2    | 12  | 10         |
| Sandy clay w course sand        |              | 12   | 21  | 9          |
| Cemented cobbles                |              | 21   | 24  | 3          |
| Sandy clay w course sand        |              | 24   | 41  | 17         |
| Cemented silt to course sand    |              | 41   | 73  | 32         |
| Sandy clay w some gravel        |              | 73   | 80  | 7          |
| Sandy clay                      |              | 80   | 88  | 8          |
| Sandy clay w small gravel X     |              | 88   | 120 | 32         |
| Sand                            |              | 120  | 129 | 9          |
| Small gravel w short clay sh. X |              | 129  | 149 | 20         |
| Sandy clay some gravel          |              | 149  | 160 | 11         |

8. WELL CONSTRUCTION  
Depth Drilled 160 Feet Depth Cased 160 Feet

HOLE DIAMETER (BIT SIZE)  
From To  
10 5/8 Inches 0 Feet 160 Feet  
Inches Feet Feet  
Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u>       | <u>12</u>           | <u>.188</u>             | <u>0</u>    | <u>160</u> |

Perforations:  
Type perforation Factory slotted  
Size perforation 3 x 3/32  
From 130 feet to 150 feet  
From 150 feet to 160 T.C. feet  
From feet to feet  
From feet to feet  
From feet to feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 50'  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
Gravel Packed:  Yes  No  
From 50 feet to 160 feet

9. WATER LEVEL  
Static water level 88 feet below land surface  
Artesian flow G.P.M. P.S.I.  
Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name EDCO EXPLORATION, INC. Contractor  
Address 7780 CURRY RD. FALLON, NV 89406 Contractor  
Nevada contractor's license number 27673 issued by the State Contractor's Board  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1535  
Signed Jerald W. Phinell By driller performing actual drilling on site or contractor  
Date 12-29-93

7. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

|            | G.P.M.     | Draw Down (Feet Below Static) | Time (Hours) |
|------------|------------|-------------------------------|--------------|
| <u>Air</u> | <u>25+</u> |                               | <u>2</u>     |

Date started 12-23, 1993  
Date completed 12-29, 1993

94 JAN 18 P 2:33 STATE ENGINEER