

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25188

1. OWNER Lisa Staerber ADDRESS AT WELL LOCATION 2583 Snyder Carson City Nev
MAILING ADDRESS 1350 Porter Minden Nev
2. LOCATION S5W 1/4 SE 1/4 Sec 3 T 15 R 20 E Carson City County
PERMIT NO. DCCA 10-491-07 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Cemented DG		0	40	40
DG Fine gravel clay streaks		40	160	120
	40			
	120			
	140			
	155			

8. WELL CONSTRUCTION
Depth Drilled 160 Feet Depth Cased 160 Feet
HOLE DIAMETER (BIT SIZE)
From 10 5/8 Inches To 0 Feet 160 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>		<u>.188</u>	<u>+1</u>	<u>160</u>

Perforations:
Type perforation Factory Milled
Size perforation 3/32
From _____ feet to _____ feet
From 120 feet to 160 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 100 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout
Gravel Packed: Yes No
From 100 feet to 160 feet

9. WATER LEVEL
Static water level 40 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature Cold °F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Enloe Drilling Contractor
Address P.O. Box 1345 Contractor
Dayton, Nev
Nevada contractor's license number issued by the State Contractor's Board 4739A
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1480
Signed Lee A. Enloe
By driller performing actual drilling on site or contractor
Date Sept 22, 1993

Date started Sept 17 1993
Date completed Sept 21 1993

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>11</u>		<u>1 hr.</u>

'93 OCT 28 AM 10:35
 RECEIVED
 STATE ENGINEERS OFFICE