

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
 Log No. 44328
 Permit No. 107
 Basin 107

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 25468

1. OWNER PHILIP PERUMEAN ADDRESS AT WELL LOCATION 15 ACCIARE RD.
 MAILING ADDRESS PO BOX 79 SMITH NV 89430
 2. LOCATION SE 1/4 SW 1/4 Sec. 21 T 11 S R. 24 LYON County
 PERMIT NO. 911205 ACCIARE Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
TOP SOIL		0	21	
SMALL GRAVEL W/ SOME SAND		21	83	
BLUE CLAY		83	130	
SAND WITH S GRAVEL		130	145	
BROWN CLAY W/ SALL GRAVEL	WB	145	220	
LESS BROWN CLAY W/ GRAVEL	WB	220	260	

8. WELL CONSTRUCTION
 Depth Drilled 260 Feet Depth Cased 260 Feet

HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 0 Feet 260 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>		<u>188</u>	<u>0</u>	<u>260</u>

Perforations:
 Type perforation FACTORY
 Size perforation 3/32 x 3
 From 220 feet to 260 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 5.0 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 5.0 feet to 260 feet

9. WATER LEVEL
 Static water level 100 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COLD °F Quality GOOD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name ED MILLER Contractor
 Address PO BOX 92 SMITH NV 89430 Contractor

Nevada contractor's license number issued by the State Contractor's Board 32166
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 718
 Signed Ed Miller
 By driller performing actual drilling on site or contractor
 Date 5-20-94

Date started 5 17, 1994
 Date completed 5 11, 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4 FT</u>	<u>7 HR.</u>

'94 MAY 27 AM 11:42
 STATE ENGINEERS OFFICE