

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF EVENT NO. 26337

1. OWNER Dan Yost ADDRESS AT WELL LOCATION 2250 Thurman
 MAILING ADDRESS 2250 Thurman
 2. LOCATION SW 1/4 SE 1/4 Sec 23 T 19 N/S R 23 E Churchill County
 PERMIT NO. Not Available Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Air Cable Rotary RVC
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand	✓	0	14	14
Brown Clay		14	20	6
Brown Sand	✓	14	30	16
Black Sand	✓	30	47	17
Black Silt	✓	47	67	20
Gray Sand	✓	67	85	18
Brown Sand	✓	85	94	9

'94 JUN 16 P 1:33
 STATE ENGINEERS

8. WELL CONSTRUCTION
 Depth Drilled 94 Feet Depth Cased 94 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches 0 Feet 50 Feet
 To 6 Inches 50 Feet 94 Feet
 Casing Schedule

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
65/8	12.9	.188	11	94

Perforations:
 Type perforation Machine Slot
 Size perforation .080
 From 87 feet to 91 feet
 Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 50 Cement Grout
 Placement Method: Pumped Poured Concrete Grout
 Gravel Packed: Yes No
 From feet to feet

9. WATER LEVEL
 Static water level 19-4 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Welco Contractor
 Address Box 888 Contractor
Fallon Nev.
 Nevada contractor's license number issued by the State Contractor's Board 11752
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 772
 Signed W. B. Balle
 By driller performing actual drilling on site or contractor
 Date May 8, 1994

7. WELL TEST DATA
 TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>1</u>	<u>1</u>

 Date started April 24, 1994
 Date completed April 24, 1994