

OFFICE USE ONLY  
 Log No. 44999  
 Permit No. \_\_\_\_\_  
 Basin 8-103

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25526

1. OWNER Mac Calico Realty ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 8500 Hiway 50 8925 Hwy 50 W  
Silver Springs, NV Stagecoach, NV  
 2. LOCATION SW 1/4 NW 1/4 Sec. 11 T. 17 N. R. 23 E. Lyon County  
 PERMIT NO. 19-382-02 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material      | Water Strata | From | To  | Thick-ness |
|---------------|--------------|------|-----|------------|
| Sand          |              | 0    | 16  | 16         |
| Brown Clay    |              | 16   | 18  | 2          |
| Gravel        |              | 18   | 26  | 8          |
| Gravel & Clay |              | 26   | 54  | 28         |
| Gravel & Sand |              | 54   | 90  | 36         |
| Gravel & Clay |              | 90   | 110 | 20         |
| Gravel        | X            | 110  | 153 | 43         |

8. WELL CONSTRUCTION  
 Depth Drilled 153 Feet Depth Cased 153 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 0 To 153  
8 3/4 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 6 5/8              | 12.92               | .188                    | 0           | 153       |

Perforations:  
 Type perforation Mill Cut  
 Size perforation 1/8  
 From 113 feet to 153 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 153 feet

9. WATER LEVEL  
 Static water level 50' 3" feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality unknown

Date started 5/10, 1994  
 Date completed 5/10, 1994

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Parsons Drilling, Inc. Contractor  
 Address P.O. Box 1265 Contractor  
Fallon, NV 89407-1265  
 Nevada contractor's license number 29064  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the 1753  
 Division of Water Resources, the on-site driller  
 Signed Wayne Parsons  
 By driller performing actual drilling on site or contractor  
 Date 6-21-94

94 JUN 22 AM 11:07  
 RECEIVED  
 STATE ENGINEERS OFFICE