

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25830

1. OWNER PETCON ADDRESS AT WELL LOCATION Approx 16 miles North of Elko on mt city Highway West side
MAILING ADDRESS P.O. Box 1447 Elko NV 89803

2. LOCATION SW 1/4 NW 1/4 Sec. 10 T. 36 N/S R. 54 E Elko County
PERMIT NO. BLM-7796 MINERALS PERMIT # BLM Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
SANDY LOAM		0	86	86
HARD ROCK FRACTURE X		86	90	4
SANDSTONE		90	115	25
HARD ROCK FRACTURE X		115	117	2
SANDSTONE		117	135	18
HARD ROCK FRACTURE X		135	150	15
SANDSTONE		150	153	3
FRACTURE ROCK	X	153	200	47

194 SEP 16 P 2:24
STATE ENGINEER'S OFFICE

8. WELL CONSTRUCTION
Depth Drilled 200 Feet Depth Cased 200 Feet

HOLE DIAMETER (BIT SIZE)
From 10 Inches To 200 Feet
Inches _____ Feet _____ Feet
Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4 1/2"</u>	<u>12.92</u>	<u>1.55</u>	<u>+2</u>	<u>200</u>

Perforations:
Type perforation Slots
Size perforation 3/16 x 3"
From 160 feet to 200 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal _____
Placement Method: Pumped Poured
Gravel Packed: Yes No
From 55 feet to 200 feet

9. WATER LEVEL
Static water level 53 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Fertig Drilling Co Contractor
Address P.O. Box 525 Contractor
Elko NV 89801
Nevada contractor's license number issued by the State Contractor's Board 31904
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1584
Signed Shou e Fertig By driller performing actual drilling on site or contractor
Date 9-13-94

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>100 +</u>	<u>NV</u>	<u>5.5</u>

Date started 8-23, 1994
Date completed 9-26, 1994