

OFFICE USE ONLY
 Log No. 47813
 Permit No. _____
 Basin 43

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27178

1. OWNER FRANK ARCOBELLO ADDRESS AT WELL LOCATION East end of Starr Valley
 MAILING ADDRESS P.O. Box 267 Wells, NV 89835

2. LOCATION NE 1/4 NW 1/4 Sec. 30 T 37 S/R 61 E Elko County
 PERMIT NO. 08-120-05-7 Tract of Land
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Rock & clay		0	10	10
Quart, granite & some mica	X	10	180	170
Plug old well				
Pump cement grout				

8. WELL CONSTRUCTION
 Depth Drilled 180 Feet Depth Cased 180 Feet

HOLE DIAMETER (BIT SIZE)
 From To
10-5/8 inches 0 Feet 180 Feet
 _____ inches _____ Feet _____ Feet
 _____ inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6-5/8	13	.188	+1	180

Perforations:
 Type perforation Mill slot
 Size perforation 3/16 x 3
 From 160 feet to 180 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 100 feet to 180 feet

9. WATER LEVEL
 Static water level 30 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name HACKWORTH DRILLING, INC. Contractor
 Address P.O. Box 850 Contractor
Elko, NV 89803
 Nevada contractor's license number issued by the State Contractor's Board 020582
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1689
 Signed Davis Wersel
 By driller performing actual drilling on site or contractor
 Date 9-30-94

Date started September 27, 1994
 Date completed September 28, 1994

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
15		2-1/2

94 OCT -3 P 1:52
 RECEIVED
 STATE ENGINEERS OFFICE