

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32116

1. OWNER Gas A Mart ADDRESS AT WELL LOCATION 217 Kingsbury Dr.
 MAILING ADDRESS 217 Kingsbury Dr Stateline, NV 89449
 2. LOCATION NW 1/4 NW 1/4 Sec. 26 T 13 N8 R 18 E Douglas County
 PERMIT NO. M/O 780-C N/A N/A
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

MW-9	Material	Water Strata	From	To	Thick-ness
	Asphalt		0	3"	3"
	Fill sand & gravel		3"	38'	37'3/4"
	Granite		38'	80'	42'

Hole was gravel packed with silica sand
 2' bentonite plug placed above sand pack
 Cemented to surface & set monument flush
 with asphalt

8. WELL CONSTRUCTION
 Depth Drilled 80 Feet Depth Cased 80 Feet
 HOLE DIAMETER (BIT SIZE)
 From 0 Feet To 80 Feet
6 Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"	pvc	Sch 40	-3"	80

Perforations:
 Type perforation Millslot
 Size perforation .020
 From 10 feet to 80 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 6 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 8 feet to 80 feet

9. WATER LEVEL
 Static water level 60 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 6 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Hackworth Drilling, Inc. Contractor
 Address P.O. Box 850 Contractor
Elko, NV 89803
 Nevada contractor's license number 020582
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 1654
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 5-5-95

Date started April 27, 1995
 Date completed April 27, 1995

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)