

Log No. 48947
 Permit No. _____
 Basin. 2071

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28108

1. OWNER Steve Schmitter ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 3145 PatBelly RD 3145 PatBelly RD
WINN, NV. 89445 WINN, NV. 89445
 2. LOCATION NW 1/4 NE 1/4 Sec 25 T. 35 W. S. R. 37 E Humboldt County
 PERMIT NO. Domestic Parcel No. 14-142-05 Subdivision Name N/A

3. WORK PERFORMED New Well Replace Recondition Deepen Abandon Other _____
 4. PROPOSED USE Domestic Municipal/Industrial Irrigation Monitor Test Stock

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay SAND SILT		0	5	5
Clay SAND Gravel		5	95	90
Clay		95	105	10
SAND + Gravel 70%	70%	105	150	45
Cobbles 20%	20%			
Clay 10%	10%			

8. WELL CONSTRUCTION
 Depth Drilled 150 Feet Depth Cased 149 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10.625 Inches To 150 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6.625</u>	<u>12</u>	<u>1.88</u>	<u>+1</u>	<u>149</u>

Perforations:
 Type perforation FACTORY SAW CUTS
 Size perforation 3/32
 From 119 feet to 149 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 150 feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COOL °F Quality GOOD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name FRED ANDERSON Contractor
 Address 10760 Grass Valley RD Contractor
Winnemucca, NV. 89445
 Nevada contractor's license number issued by the State Contractor's Board 024167
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 01375
 Signed _____
 Date 2-25-95

Date started 2-14, 1995
 Date completed 2-16, 1995

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>20</u>	<u>?</u>	<u>2</u>

'95 MAY -4 AM 114
 STATE ENGINEERS OF NEVADA