

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17544

1. OWNER MAGIE WAUD

ADDRESS AT WELL LOCATION 1100 E. COLTON AVE
NORTH LAS VEGAS, NV 89030

MAILING ADDRESS 1100 E. COLTON AVE
NORTH LAS VEGAS, NV 89030

County CLARK

2. LOCATION 1/4 Sec 11 T 20 N R 61 E
PERMIT NO. 10-2077A Issued by Water Resources
139-11-303-011 Parcel No.

Subdivision Name

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Deepen

4. Domestic
 Municipal/Industrial

PROPOSED USE
 Irrigation
 Monitor
 Stock

5. WELL TYPE
 Cable
 Rotary
 Auger
 Air
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>FILL SANDY CLAY w/ OOL. CALCARE LAYERS</u>		<u>0</u>	<u>2</u>	<u>2</u>
			<u>55</u>	<u>53</u>

8. WELL CONSTRUCTION
Depth Drilled 55 Feet
HOLE DIAMETER (BIT SIZE)
From 8 Inches To 55 Feet
Inches. 0 Feet
Inches. 0 Feet
Inches. 0 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Rt. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.5</u>	<u>1.9</u>	<u>0.237</u>	<u>0</u>	<u>55</u>

Perforations: FACTORY SIOT

Type perforation 0.020
Size perforation 42 feet to 55 feet
From 42 feet to 55 feet

Surface Seal: Yes No Seal Type:
Depth of Seal 0-40' Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 42 feet to 55 feet

9. WATER LEVEL

Static water level: _____ feet below land surface
Artesian flow _____ G.P.M. P.S.I.
Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name THOMAS HIGHT

Address 731 PILOT RD STE H
Contractor

Address LAS VEGAS, NV 89119

Nevada contractor's license number _____
issued by the State Contractor's Board
Nevada driller's license number issued by the
Division of Water Resources, the on-site driller M1869

Signed _____
By driller performing actual drilling on site or contractor
Date 6-17-96

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift
G.P.M. (Feet Below Static) Time (Hours)

Date started APRIL 18, 1996
Date completed APRIL 18, 1996