



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10932

1. OWNER LAS VEGAS DRAINING ADDRESS AT WELL LOCATION HARMON & CHEVAL TO  
 MAILING ADDRESS 4470 S Decatur  
LAS VEGAS NV 89103  
 2. LOCATION  $\frac{1}{4}$   $\frac{1}{4}$  Sec. 29 T. 21 N/S R. E1 E County \_\_\_\_\_  
 PERMIT NO. DW 1024 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other TEMP.  
 4. PROPOSED USE Dewater  
 Domestic  Irrigation  Test  Cable  Rotary  RVC  
 Municipal/Industrial  Monitor  Stock  Air  Other Agri

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>5 ft Sand white</u>		<u>0</u>	<u>3</u>	<u>3</u>
<u>Red Dirt &amp; sand</u>		<u>3</u>	<u>7</u>	<u>4</u>
<u>Clay w/ sand</u>		<u>7</u>	<u>12</u>	<u>5</u>
<u>Clay w/ sand</u>		<u>12</u>	<u>18</u>	<u>6</u>
<u>Clay w/ gravel</u>		<u>18</u>	<u>40</u>	<u>22</u>

8. WELL CONSTRUCTION  
 Depth Drilled 40 Feet Depth Cased 20 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 2 1/4 Inches To 4 0 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8"</u>		<u>SH 40</u>	<u>0</u>	<u>40</u>

 Perforations:  
 Type perforation Saw Cut  
 Size perforation .032  
 From 20 feet to 40 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 0 feet to 40 feet

RECEIVED

NOV 30 1994

Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 11-1-94  
 Date completed 11-1-94

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 12 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Griffin Contract Dewatering Contractor  
 Address 536 E Midland Contractor  
Ontario CA  
 Nevada contractor's license number issued by the State Contractor's Board 203124  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1968  
 Signed De D. Lane  
 By driller performing actual drilling on site or contractor  
 Date 11-1-94