



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14993

1. OWNER Mike Young ADDRESS AT WELL LOCATION 5641 E. Mary Lou St.
 MAILING ADDRESS _____
 2. LOCATION SW 1/4 NE 1/4 Sec. 16 T 21-S N/S R 54 E NYE County NYE
 PERMIT NO. 43-113-08 Cottonwoods Blk: 5
 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown Clay & Gravel		4	10	6
Gravel		10	22	12
Brown Clay & Gravel		22	68	46
Brown Clay	X	68	91	23
Brown Clay & Gravel	X	91	137	46
Brown Clay		137	150	13
Brown Clay & Gravel		150	176	26
Cemented Gravel		176	180	4

8. WELL CONSTRUCTION
 Depth Drilled 180 Feet Depth Cased 180 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 180 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	180

Perforations:
 Type perforation Torch Cut
 Size perforation 1/2" width 8" long
 From 140 feet to 180 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From 50 feet to 180 feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Jim Pike Well Drilling, LLC. Contractor
 Address P.O. Box 56 Pahrump, Nv. 89047
 Nevada contractor's license number 17563A issued by the State Contractor's Board
 Nevada driller's license number issued by the 1812 Division of Water Resources the on-site driller
 Signed Jim Pike
 By driller performing actual drilling on site or contractor
 Date September 9, 1996

Date started September 6, 1996
 Date completed September 6, 1996

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>	<u>4</u>	<u>1/2</u>

