

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16519

1. OWNER Sundt Corp. ADDRESS AT WELL LOCATION ONTWAIN
 MAILING ADDRESS 2950 E. Flamingo @ Springwood
LV NV 89121
 2. LOCATION SW 1/4 - 1/4 Sec. 18 T. 21 N. R. 62 E. Clark County
 PERMIT NO. DW 1060 Parcel No. 161-18-449-019 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE dewater WELL TYPE
 Domestic Irrigation Test Cable Rotary RVC
 Municipal/Industrial Monitor Stock Air Other BUCKET

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Asphalt		0	6"	6"
Fill		6"	3	2 1/2
Clay		3	12	13
Cracked we gravel		12	19	3
Sand & gravel		19	21	2
Sandy clays		21	40	19

8. WELL CONSTRUCTION
 Depth Drilled 40 Feet Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)
 From 24 Inches To 40 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>5</u>	<u>PUC</u>	<u>Sch 40</u>	<u>0</u>	<u>40</u>

Perforations:
 Type perforation slot
 Size perforation 203
 From 10 feet to 30 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 0 feet to 40 feet

9. WATER LEVEL
 Static water level 15 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 60 °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name QDC Contractor
 Address 536 E. Mainland Contractor
Ontario CA
 Nevada contractor's license number 0031246
 issued by the State Contractor's Board
 Nevada driller's license number issued by the M-198
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site of contractor
 Date 7-15-76

Date started 5-27, 1976
 Date completed 5-29, 1976

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)